

CAPITAL DEVELOPMENT AUTHORITY
(COORDINATION SECTION)

No. CDA-363/BF-Coord/75 Islamabad July 1, 1975.

Subject: DISTRIBUTION OF DECISIONS.

The Board of CDA in its Special Meeting held on 25th June, 1975 took the following decisions which are circulated to all concerned for expeditious implementation:-

1) Annual Works Programme 1975-76

The Technical Wing should immediately take up the preparation of Annual Works Programme for 1975-76.

Action by Director (Tech)

2) Revised PC-I in respect of Simly Dam and Presidency.

Member (Tech) explained that there has been delay in preparation of revised PC-I in respect of Simly Dam and Presidency and this was due to the lack of information about expenditure incurred on these two projects so far which has to be incorporated in the revised PC-I. As this information has been made available by the DGW, the Board decided that the completion of revised PC-I proforma in respect of both the projects should be expedited.

Action by Director (Tech).

3) Recovery of arrears payable by WAPDA.

The Board was informed that WAPDA owed a substantial amount to CDA on account of house rent and cost of land provided to it for grid stations. It was decided that a final notice should be given to WAPDA authorities to pay up the arrears due from it to CDA and if it fails to do so, the amount recoverable may be deducted from the electricity bills payable by CDA to WAPDA on account of street lighting.

- Action by:
1. Director General Works.
 2. Director Maint.
 3. Director Municipal Administration.
 4. Deputy Financial Adviser.
 5. Director A&A.
 6. Estate Officer.

Contd...P/..2...

4) Fixing of kerb stones

Director Maintenance informed the Board that the tenders received last time for provision and laying of kerb stones were too high and, therefore, the tenders have been recalled. The Board expressed dis-satisfaction over the inordinate delay in implementing this simple project and expressed that there was no guarantee that even second time the tender rates would be reasonable. In view of the inordinate delay that has already taken in implementing the project and the fact that at several places the dressing of the median strips has already been done by the Director Hort:, under the orders of the Chairman which would be washed away during the coming rainy season if not protected by kerb stones, the Board decided that the work should be done departmentally by engaging labour on daily wages basis as is being done by the Hort: Directorate for its own works. It was further decided that the Director Maint: would get the moulds manufactured from MPO on 25.6.1975 and ensure that the work for the preparation of kerb stones is started positively by 26-6-75.

Action by

1. Director General Works.
2. Director Maint:
3. Director MPO.