The meeting was presided over by Mr. S. A. N. Gardezi, Cly. Following officers were present;-Chairman.

Mr. Mohammad afzal Kahut,

Mr. Mohammad Saeed Cureshi,

Mr. S. h. Reza,

Brig. Mohammad anwar.

Mr. 3. D. Butt,

6

8

9

Ò.

18.

19:

20.

21.

22.

23.

24.

25.

26.

Mr. Shafi M. Sewhani.

Mr. A. R. Javed.

Mr. Mohi-ud-bin Jameeli,

Mr. A. Q. Nomani,

Mr. Tayeb ali Shaikh,

Mr. Abdus Salam Khan Wazir,

Mr. Mohammad Aslam.

Mr. Abdul Khaliq Baig,

Mr. Agha Athar,

Mr. M. Habibullah Khan,

Mr. Zafar hhmed,

Mr. M. Ashraf Hafeez,

Col: (Retd) Mahboob .lam,

Ch. . bdul Waheed,

Mr. Mustafa Kamal Pasha,

Mr. Anwar Said,

Lt. Col. (Retd) Mubarik

chmed Malik,

Rai Mohammad Yar,

Mr. Mohammad Mansha Yad,

Mr. Saeed Usman Zaug,

Mr. Rahmatullah Naru,

Commissioner, Rawalpindi Division, Rawalpindi.

F. a/ Member.

Member (.umn).

Member (Tech).

Secretary.

Director General Works.

Project Director (S.D).

Director Works.

Director (W & B).

Director Buildings.

Director Maintenance.

Director Roads.

Director Electrical.

Director Mechanical.

Director Design and Research.

Director audit & ccounts.

Director Horticulture.

Director Municipal administration.

Director Purchases and

Stores.

Director Planning.

Director prchitecture.

Director Enforcement &

Intelligence.

Addl: Director Lands. Public Relations Officer.

D.D. (Evaluation)

Law Officer.

The Board considered the summaries circulated vide Coordination Section's memo No. Cla-656/BW-Coord/82/39, dated 8.12.1982 and 1.1.1983, and following decisions were taken:-

TENDERS FOR WORKS IN CL.

The summary was presented to the Board by Director General Works and its salient features were briefly explained by him. The method of fixation of issue rates of all items purchased by the Director of Purchases and Stores and issued from the CSD was explained by the concerned officers. It was clarified that the issue price is determined is 11 the contransportation, loading, unloading etc. plus storige and procurement charges at 5%. In case of cement the transportation charges were considerable as the allocation was generally made from sources at Karachi and Hyderabad. After dicussion it was decided that Wording of the tenders be so drafted as to give the contractors option to arrange procurement of cement on their own provided they can assure that there Will be no hold up in Work for want of cement. The Board also decided that the 5% storage and procurement charges being levied on the items issued from the CSD be reviewed by a Committee consisting of Director General Works, Director audit & accounts, Director Purchases and Stores and Cost Accountant with a view to reducing them as far as possible. It was also decided that the State Cement Corporation be approached to give allocation to CDA from nearer sources.

1656/83 125-cord/82

action by:-

- 1. Director General Works,
- . 2. Director audit & Accounts.
 - 3. Director Purchases and Stores.
 - 4. Deputy Financial Adviser.
 - 5. Cost accountant.

2). PROVISION/LLOTMENT OF CLINIC/ HOSPITAL SITES IN ISLATIABAD.

656/83 Port-comil/82 on the subject by the Estate Management Directorate, were explained by the Secretary. After due consideration of all aspects of the summary, the following decisions were taken dealing with old as well as new allotments to be made:-

OLD LLOTHINTS.

- a) Heavy penalty be imposed on the allottees who have put theirpremises to non-conforming use. The penalty to be imposed should be determined in consultation with the Finance Wing.
- b) The plots on which the allottees have not so far undertaken the construction of clinics should be resumed.
- c) Such of the allottees who have started construction of clinics at sites should be given a final notice to complete their buildings by the end of 1983 failing which they will be liable to pay penalty on account of delayed construction.

NEW LILOTMINTS.

based on :-

- 1) Highest priority should be given to the overseas Pakistani acctors who want to settle in the country and are interested in establishing their clinics in Islamabad.
- ii) The applicant doctors who are already engaged on full time basis should be given the lowest priority in view of the past experience of their non-serious approach.
- iii) It should be ensured that plots are evenly allotted to all specialities so as to avoid over-planning of a single speciality.
- iv) There being overall shortage of maternity centres, preference should be given in the allotment of plots to cater for this much needed speciality.
- b) It was also decided that pre-requisites of the lay-out plan of a clinic be laid down by the #rchitecture Directorate and sent to the Estate Management Directorate for incorporation in the allotment letters so as to ensure that the buildings constructed as clinics are not put to non-conforming use.
- c) It was also decided that the price of relinios plots be worked out afresh by the Finance Wing (Costing Cell).

The Board was also of the view that the applicants for the allotment of clinic sites should be encouraged to form a body, pool up their resources and come forward with a definite plan for the construction of a compact building through the GDA as a deposit work for subsequent use as per individual requirements. Such a proposal, should it be initiated by the applicants collectively, be routed through the Ministry of Health with their recommendations.

action by:-

- 1. Director Estate Management.
- 2. Director ,rchitecture.
- 3. Director Municipal Admin:
- 4. Deputy Financial Adviser.
- 5. Cost accountant.
- 3). VIOLATION CARLIED OUT ON PLOT NO. 11
 STREET NO. 29, F-7/1, ISLAMABAD (CH.
 NOHAMMAD AFRAL).

The details of the case were explained by Director Architecture. The concensus of opinion was that the bye-laws are made to be observed and the tendency of regularising the labses by imposing compounding fee as a matter of routing defeats.

656/83 F-corr 2/61 -: (4):-

the very purpose of framing such bye-laws. Therefore, the annexe constructed without approval and in violation of bye-laws should be depolished.

The Board also felt that the Building Regulations need to be reviewed and a system/procedure, which could take care of such irregularities effectively, has to be evolved. The Board, therefore, decided that a Committee headed by Member (Tech), with Director Municipal Administration, Law Officer and Deputy Director (B & B C) as its members, should examine the problems in totality and suggest amendments, additions and alterations, where needed, for incorporation in the Regulations.

action by:-

- 1. Director Estate Management.
- 2. Director Municipal Administration.
- 3. Law Officer.
- 4. Deputy Director (B & B C).

4). MONTHLY REVIEW SUMMERY FOR THE MONTH OF NOVEMBER, 1982.

1. AIN-N-E-SADR COMPLEX.

The progress of electrification works was explained by Director Electrical. It was agreed that a meeting will be held by Member (Tech) with all concerned to accellerate the progress of works.

Action by: -

- 1. Director General Works.
- 2. Director Works.
- 3. Director Blectrical.
- 4. Director Mechanical.
- 5. Director buildings.

3. CABINET/ESTABLISHMENT BLOCK.

The Position of Civil works was explained by Director Buildings. Director was S pointed out some seepage problem. The solution suggested by him to tackle the problem was not considered workable by the Board. It was, therefore, decided that the matter should be looked into in detail and a solution found to effectively contact rol the seepage. The progress of electrical works was explained by Director Electrical who stated that the work was progressing along with the civil works. He was advised by the Board to flout tenders of all electrical works. The Director Buildings was directed by the Chairman to follow up the matter with the Planning Commission requesting for permission to undertake the work on Phase-II of the project.

action by:1. Director General Works.

2. Director (W & S). 3. Director Pulloines

56/82 F. Card 8 2

54/83

1 (5) 1-

4 CONSTRUCTION OF PARLAMENT BUILDINGS.

The progress of work was briefly explained by pirector Ballaings about the civil works and by pirector Electrical about the electrical works and by pirector Electrical works. In response to the query made by the Chairman about the arrival of lifts, Director Furchises and the arrival of lifts were expected by the chairman about the arrival of that the lifts were expected by stores stated that the lifts were expected by stores stated that the lifts were expected by March 1983. Ho was directed to pursue the matter with the agencies concerned. Director Electrical with the assert the tenders for Bui Gas works were explained invited. also being invited.

action by:--

1. Director General Works.

2. Director Electrical.
3. Director Furchases & Stores.
4. Director Buildings.

12 CONSTRUCTION OF OF ICE & RESIDENTIAL COOLHOD TION FOR A. G. P. R.

The Board observed that whereas the progress of works of the office building was as per schedule the progress of work on flats was slow and should he accellerated,

Action by: -

i. Director General Works.

2. Director works

13. CONSTRUCTION OF B. TYPE POLICE STATION IN SHALIMAR 10 (CIVIL WORKS).

Director Works explained that a few police kiosas which have been completed are not being taken over by the authorities concerned in the absence of Water supply and electric connections. In this context it was pointed out that the attitude of WaPDA was go eral non-cooperative.

Chairman desired that a brief giving the facts be prepared by Director Electrical and mitted to him for taking up the matter with the WAPD. Chief.

action by:-

1. Director General Works.

2. Director Blectrical.

3. Director Works.

16. CONSTRUCTION OF BOALD MEMPLE. HOUSES IN F-7-

Chairman observed with concern that the site Where the houses for Board "embers have been located is not suitable at all. He, therefore, desired that these houses, barring the one house construction on which has already been undertaken, should not be undertaken at the present site. Instead a new suitable site should be earmarked for the purpose and got ap roved from the board for undertaking construction of remaining houses thereon.

Action by:-

1. Director General Works

2. Director liorks.

Director Planning.
 Director Estate Management.
 Pirector architecture

19. CONSTRUCTION OF FIRE SUB ST. TION IN ALMIN SECTOR

656/83 Chairman observed that the structure designed for the Fire Sub-St tion was huge. Director rehitecture was advised not to design such structures in future.

action by; Director architecture.

20. CONSTRUCTION 6 'C' TYPL FL TS FOR CL. EMPLOYES.

The progress of work on the project was reported to be satisfactory. Chairman enquired about the progress of work on the construction of houses for CD. of icers. It was explained by Director General works that work at site has not commenced as yet. Oh irnan desired that necessary formalities be completed to ensure start of work without further delay. He also desired that more houses should be planned for construction for the CD, officers on the same lines as has been done in the case of Doctors.

Action by:-

- 1. Director General Works.
- 2. Director Works.
- 3. Director Planning.
- 4. Director architecture.

24. CONSTRUCTION OF FOREIGN INSTITUTE.

The position of drawings was explained by birector architecture. He was directed to issue final drawings without further loss of time.

16/83

action by: - Director rchitecture.

29. CONSTRUCTION OF NURSES HOSTEL.

Director Works stated that the construction Work Was progressing satisfactorily. The Board, however, felt that the pace of work was slow and should be accellerated.

action by:-

m 1/ 25

- 1. Director General works.
- 2. Director works.

32. CONSTRUCTION OF COMMUNITY CENTRE IN SECTOR G-7.

Director works explained that the building has been completed and was being handed over to the concerned department.

Com 1/83

63

action by: - Director Works.

rectored reports with re-

38. BRO. DC. STING HOUSE.

The progress of work of air-conditioning, instalment of lifts etc. was explained by Director electrical. Chaire in observed that he ha

to water shortage in the Broadcasting house. Director General Works explained that earlier the building was fitted with 2" dia line which has now been replaced with 4" dia and as a result thereof, the water problem has been taken care of.

action by:-

- 1. Lirector General Works.
- 2. Director Electrical.
- 3. Director Buildings.

39. CONSTRUCTION OF ACADEMY OF SCIENCES.

Director Buildings explained that funds for the project were not forthcoming from the department concerned despite repeated reminders. Chairman desired that the contract be determined in case funds are not made available, shortly.

action by:-

- 1. Director General Works.
- 2. Director Buildings.

45. NATIONAL ARCHIVES BUILDINGS.

The progress of Work Was explained by Director Buildings. The upto date progress was reported to be about 40%.

action by:-

- 1. Director General works.
- 2. Director Buildings.

II. DIRECTOR-TE OF WATER & SEADR-GE.

It was decided that the progress of works relating to this Directorate should be reviewed in a meeting that may be convened by Member (Tech) in his office.

Action by:-

1. Project Director (S.D). 2. Director (V&S).

III. PROJECT DIFLETOR TE (SIMIY DAM).

I. BULK WATER SUPPLY FHASE-I.

Chairman observed that the size of the line (36" dia) proposed to be laid appears to be over-planned and he, therefore, felt that it should be reviewed.

Chairman also enquired whether it would be possible to use Korang Water next summer. He desired that the matter should be looked into by Member (Tech) with a view to integrating the system.

action by:-

1. Project Director (S. D). 2. Director (WV)

CTLLE MIHOR WORKS.

Review of the minor works listed in the summary was till the submission of Review Summary for the month of 1982 which should be supported with relevant maps/cember, enable the Board to appreciate fully the details of arts to works. The Deputy Director (Evaluation) was asked to ach minor works. The Deputy Director (Evaluation) was asked to ach minor the summary for the month of December, 1982 within next in lise the summary for the month of December, 1982 within next in lise and furnish the same to the Coordination Section for 10 days and furnish the same to the Coordination Section for ther processing. The concerned Directors would bring the orther processing to the meeting of the Board and explain equisite maps/charts to the meeting of the Board and explain the progress with their help.

action by:-

658/83

1 Director General works.

2. Deputy Director (Evaluation).
3. All Director tes under D.G.W.

.D-HOC ITEMS.

1. DESIGNING OF & BRIDGE ON CHINESE DESIGN.

Chairman observed that the National Highway
Board had approached him and offered their
services to design a bridge in Islamabad on
Chinese design. He, therefore, desired that a site where such a bridge could be built should be selected and indicated to him by Director General works so that National Highway Board could be asked to design a bridge there.

action by:-

- 1. Director General Works.
- 2. Director Roads.

2 EXCLUSE USE OF BITUMEN IN ROAD CONSTRUCTION.

Chairman observed with concern that the quantity of bitumen being used in road construction by CDA is very much on high side and needed to be reduced to bring it at par with international standards. Director Roads was asked to review the present standard and introduce suitable amendments to achieve the desired objective.

ction by:-

- 1. Director General Works.
- 2. Director Roads.

51/83

658/8