AINLESS OF CHE ACTION HIT DON 28-6-1975 IN CONNECTION HITH THE CON THE OWNER PROPERTY SHOULD IN LED.

The notting was presided over by Chairman and attended by the following:-

1. F. A/Member Malik Asrar Ahmad Khan.

2. Member (Tech) Mr. Ashfaq Hasan.

3. Secretary Khawaja Abdul Jalil.

4. Director Works-I Mr. Zahur Ali Qureshi.

5. Director Works-II Mr. Abdus Salam Khan Wazir.

6. Director Design Mr. Tayyab Ali Shaikh.

7. Director Maint: Mr. A.B. Majhal.

8. Director (Tech) Mr. A.R. Javid.

9. Deputy Director (Mr. M.Y. Khilji)
Maintenance

10. Deputy Director (Mr. P.A. Cheema)
Maintenance

11. Assistant Ingineer (Mr. M. Ashiq)

Chairman remarked that instructions for the construction of temporary sheds in MPO were issued as far back as 16th June, 1973 but this simple project was yet to be implemented despite lapse of nearly two years. Chairman added that he had gone through the relevant file and found that the project had suffered due to lack of attention to it by the officers concerned who have been postponing final decision on it without any good reasons. A view was expressed at the meeting that if the Directors were permitted to obtain administrative & expenditure sanctions directly from the Finance Wing for works in respect of which they could grant the technical sanction such delays could be avoided.

After discussion following decisions were taken:-

- a) Temporary sheds in MPO should be completed by Director Maintenance by 15.7.75.
- b) The Directors may be allowed to approach the Finance Wing directly for the grant of Administrative and expenditure sanction in respect of works for which they can issue the technical sanction.
- c) The Director Maint: should make available the file relating to the construction of MPO sheds

 Contd...P/2....

to the Secretary by 5.7.75. The Secretary shall fix responsibility for delay in this case and furnish his report to Chairman.

d) The main structure of sheds would.

consist of pipes covered with tarpauline
and Deputy Director Maintenance-I will

exercise all the powers of a Project Engineer
for executing this work departmentally.

M. Ilyas